

SEQUENCE OF CONSTRUCTION OPERATIONS

1. INSTALL PERIMETER CONTROL MEASURES.
2. CLEAR AND GRUB AREA AS REQUIRED.
3. PERFORM CONSTRUCTION OPERATIONS AS SHOWN ON DRAWINGS.
4. INSTALL ADDITIONAL CONTROL MEASURES AS REQUIRED AND AS SHOWN ON THE SITE PLAN.
5. FINISH GRADE DRAINAGE SWALES, FERTILIZE AND SEED DISTURBED AREAS. RELOCATE AND REPLACE STRAW BALES AS REQUIRED.
6. FINISH GRADE ANY REMAINING DISTURBED AREAS. FERTILIZE AND SEED DISTURBED AREAS.
7. REMOVE SILT FENCING AND STRAW BALES ONCE GRASS IS ESTABLISHED. FINISH GRADE AND SEED BARE SPOTS AS NEEDED.

GRASSING AND STABILIZATION NOTES:

GRASSING PROCEDURES FOR ALL DISTURBED AREAS ARE AS FOLLOWS:

1. DISTRIBUTE FERTILIZER AND LIME AS INDICATED IN THE SPECIFICATIONS.
2. TEMPORARY SEED MIXTURE TO BE IN ACCORDANCE WITH SECTION 80014 OF THE SEDOT "STANDARD SPECIFICATIONS".
3. SEE SPECIFICATIONS FOR ADDITIONAL REQUIREMENTS.

SEEDING SCHEDULE FOR PERMANENT VEGETATION

SCHEDULE NO.	COMMON SEED NAME	APPLICATION RATE (lb/1000 sq. ft.)	PLANTING DATES
1	Hulled Bermuda	1 1/4	April 1 - Aug. 15
	Unhulled Bermuda	1 1/4	
	Browntop Millet	2	
2	Unhulled Bermuda	2	Aug. 15 - April 1
	Ryegrass	5	

SEDIMENT AND CONTROL NOTES:

1. ALL EROSION CONTROL DEVICES SHALL BE PROPERLY MAINTAINED DURING ALL PHASES OF CONSTRUCTION UNTIL THE COMPLETION OF ALL CONSTRUCTION ACTIVITIES AND ALL DISTURBED AREAS HAVE BEEN STABILIZED. ADDITIONAL CONTROL DEVICES MAY BE REQUIRED DURING CONSTRUCTION. ALL TEMPORARY CONTROL DEVICES SHALL BE REMOVED AT THE COMPLETION OF CONSTRUCTION.
2. TAKE NECESSARY ACTIONS TO MINIMIZE TRACKING OF MUD ONTO PAVED ROADWAYS FROM CONSTRUCTION AREAS. THE CONTRACTOR SHALL DAILY REMOVE MUD/SOIL FROM PAVEMENT, AS MAY BE REQUIRED.
3. ALL SEDIMENTATION CONTROL MEASURES SHALL BE INSPECTED AT LEAST ONCE EVERY SEVEN CALENDAR DAYS AND AFTER ANY STORM EVENT OF GREATER THAN 0.5 INCHES OF PRECIPITATION DURING ANY 24-HOUR PERIOD. ALL SEDIMENT CONTROL FEATURES SHALL BE MAINTAINED UNTIL FINAL STABILIZATION HAS BEEN OBTAINED.
4. STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, BUT IN NO CASE MORE THAN 14 DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT PORTION OF THE SITE HAS TEMPORARILY OR PERMANENTLY CEASED, UNLESS ACTIVITY IN THAT PORTION OF THE SITE WILL RESUME WITHIN 21 DAYS.
5. RESIDENTIAL SUBDIVISIONS REQUIRE EROSION CONTROL FEATURES FOR INFRASTRUCTURE AS WELL AS FOR INDIVIDUAL LOT CONSTRUCTION. INDIVIDUAL PROPERTY OWNERS SHALL FOLLOW THESE PLANS DURING LOT CONSTRUCTION OR PROVIDE AN INDIVIDUAL PLAN MEETING SECTION R.72-307 OF THE STORM WATER MANAGEMENT AND SEDIMENT REDUCTION ACT REQUIREMENTS.
6. PROVIDE SILT FENCE AND/OR OTHER CONTROL DEVICES AS MAY ADDITIONALLY BE REQUIRED, TO CONTROL SOIL EROSION DURING CONSTRUCTION.

SEDIMENTATION AND EROSION CONTROL COMMON PANEL 1C

BERKELEY COUNTY WATER AND SANITATION AUTHORITY
POTABLE WATER & SANITARY SEWER STANDARDS